

COMPLETION REPORT


1. Name of Work : DRILLING OF BORE WELL PROVIDING PUMPING MACHINERIES AND ELECTRIFICATION ON BAGALAGUNRE WORD NO.14
2. Sanctioned Estimate No. & Dt : TS 20/13-14 D: 23-12-2013
3. Head of Account which is Chargeable : P1771
4. Work Order No. & Dt : 06/14-15 D: 05-05-2014
5. Name of Contractor : TECHNICAL MANGER (WEST) KRIDL
- 6a. Time stipulated for completion of work : 90 days
- b. Delay in execution of work : 175 days
7. Measurement recorded in : M.B. No. 1651
8. Check measurement of the Asst. : M.B. No. 1651
- Asst. Exe. Eng. / Exe. Eng : Page No. 165066 to 165075
9. Name of the Office / Official : AEE (DSD)
- incharge of the work :
10. a) Asst. Engineer : D. S. manjunatha
- b) Asst. Exe. Engineer : Rangaswami

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
30. w lay	~~3324721.00~~ 30,00,000 = ∞	~~3324721.00~~ —	—

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.


ASST. ENGINEER
2.14


ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE


EXECUTIVE ENGINEER